
PRESENTATION #5 Wishkah Road Floodwall (GHC)




www.ezview.wa.gov/graysharborfloodrelief

www.ezview.wa.gov/site/alias__1492/34489/local_projects.aspx




Wishkah Road Floodwall

Project Description/Overview:



Current Status: On - Track



Completed Activities:

- 60 % Design Submittal Completed
- Draft JARPA, HPA & Biological Assessments read for team review
- •Coordination with Depts. of Ecology and Fish & Wildlife Complete
- •On Schedule for Summer 2017 Construction



Upcoming Planned Activities:

Permitting:

- JARPA Permit Submission
- Hydraulic Project Approval Submission
- Shorelines & Critical Areas Application Submission
- Biological Assessment Submission

Engineering:

- 60% Plans, Specifications & Engineer's Estimates Review w/ GHC
- Incorporation of Permit Approval Requirements & Comments
- Completion of Construction Ready Plans, Specs, and Engineer's Estimate
- Project Bid Manual Assembly, Bidding Support, and Construction Support



Controversies and/or Complexities:

Permitting:

- •Proximity to Wishkah River and Category 1 Wetlands
- •Determination that drainage to culverts where not fish bearing
- •Mitigation and Clean Up strategy

Engineering:

- Structural design of the sheet pile wall in very poor soils
- Design of the South Wall Termination to Existing Concrete Retaining Wall
- Check Valve and Self-Regulating Tide gate Design
- Removable Flood Gate Design and Alternate Analysis
- 8-12 Week Lead time required for the necessary sheets to be milled and shipped to the site



Further Information:





Grays Harbor County Public Works Rob Wilson, County Engineer – 360 249-4222, <u>rwilson@co.grays-harbor.wa.us</u>



12-06-2016 Lower Basin Share Session