

LOCAL SPONSOR	PROJECT NAME (click for detail)	FUNDING		IMPLEMENTATION			
		2012 Funding \$\$ (See Sec. 313)	2013-15 Funding \$\$ (See Sec. 1084)	Prelim Eng/Des	Final Eng/Des	Permit	Const
PROJECTS IN GRAYS HARBOR COUNTY							
1 - Aberdeen	Burger King Trail/Dike	\$ 24,600	\$ 140,000	+	○		
Project Discontinued		K1158 (12/20/2012)	K1459 (1/10/2014)				
2 - Aberdeen	Dike Bank of Wishkah North of Highway	\$ 47,000	\$ 270,000	+	○		
Project Discontinued		K1145 (12/20/2012)	K1459 (1/10/2014)				
3 - Aberdeen	Market Street Dike (Northside Levee)	\$ -	\$ 670,000	○			
Project Expanded			K1458 (1/10/2014)				
4 - Aberdeen	Southside Dike/Levee Certification	\$ 50,000	\$ -	+	○		
		K1144 (12/20/2012)					
5 - Chehalis Tribe	Oxbow Lake Reconnection	\$ -	\$ 1,149,009	○			
			K1349 (2/7/2014)				
6 - Chehalis Tribe	Sickman-Ford Overflow Bridge	\$ 2,075,000	\$ -	+	+	+	+
Project Complete		K1175 (3/27/2013)					
7 - Cosmopolis	Mill Creek Dam Improvement	\$ -	\$ 737,750	+	○		
			K1353 (9/26/2013)				
8 - Grays Harbor County	Elma-Porter Flood Mitigation	\$ -	\$ 584,000	○			
Project Discontinued			K1422 (1/29/2014)				
9 - Grays Harbor County	Satsop River Floodplain Restoration (Phase I)	\$ 50,000	\$ -	+			
Project Complete		K1139 (11/2/2012)					
10-Grays Harbor	Wishkah Road Flood Levee	\$ 125,000	\$ 690,000	+	○	○	
Status Unclear		K1157 (1/7/2013)	K1364 (10/7/2013)				
11 - Montesano	Revetment for Montesano Rd., Sewage Treatment	\$ 102,426	\$ 5,890,808	+	+	+	+
Project Complete (I, II)		K1138 (11/13/2012)	K1350 (9/6/2013)				
12 - WA Department of Fish and Wildlife	Satsop River Floodplain Restoration (Phase II)	\$ 450,000	\$ -	○			
		K1460 (1/21/2014)					
PROJECTS IN LEWIS COUNTY							
13 - Chehalis Tribe	Oxbow Reconnection at RM 78	\$ -	\$ 602,383	○			
			K1349 (2/7/2014)				
14 - Lewis County	Adna Levee	\$ 244,145	\$ -	+	+	+	+
Project Complete		K1073 (9/7/2012)					
15 - Lewis County	Airport Levee (Phase 1)	\$ 1,239,829	\$ 109,192	+	+	+	+
Project Complete (1A)		K1097 (9/26/2012)	K1097 (9/26/2012)				
16 - Pe Ell	Wastewater Treatment Plant Flood Prevention Dike	\$ -	\$ 521,000	+	+	+	+
Project Complete			K1352 (9/6/2013)				
17 - WA Conservation Commission	Farm Pads and Evacuation Routes (Phase I)	\$ 500,000	\$ -	+	+	+	+
		K1129 (10/9/2012)					
PROJECTS IN THURSTON COUNTY							
18 - Bucoda	Bucoda Levee	\$ 42,000	\$ 267,399	+	+	+	+
Project Complete		K1098 (9/28/2012)	K1351 (9/26/2013)				
19 - Chehalis Tribe	Allen Creek Restoration	\$ -	\$ 987,645	○			
			K1349 (2/7/2014)				
20 - Chehalis Tribe	Flood Gage Station	\$ 50,000	\$ -	+	+	+	+
Project Complete		K1069 (8/14/2012)					
OTHER BASIN-WIDE PROJECTS							
21 - TBD	Basin-wide Aquatic Species Plan	\$ -	\$ 1,350,000				
			K**** (**/2014)				
22 - WA Conservation Commission	Farm Pads and Evacuation Routes (Phase II)	\$ -	\$ 835,000	+	+	+	
			K1493 (3/14/2014)				
			K1494 (3/14/2014)				
23 - WA Department of Natural Resources	Geomorphic Analysis (see pg. 8)	\$ -	\$ 134,500	○			
			K1363 (9/20/2013)				
Total (Obligated) -->		100% \$ 5,000,000	\$ 13,588,686	90%			
Total (Appropriated) -->	(per ESB 5127, Sec. 313)	\$ 5,000,000	\$ 15,092,000	(per ESSB 5035, Sec. 1084)			
Legend -->	(Finished)	(Underway)	(Not Started)				
Contact: Scott Boettcher, 360/480-6600, scottb@sbgh-partners.com, www.ezview.wa.gov/chehalisfloodauthority 1.14.2015							



Local Projects Update – 2012, 2013-15 Funded Projects
(Updated 1/14/2014 for January 15, 2014 Flood Authority Meeting)

PROJECTS IN GRAYS HARBOR COUNTY

<ul style="list-style-type: none"> Aberdeen -- Burger King Trail/Dike <p align="center">Project Has Been Discontinued</p>	<ul style="list-style-type: none"> This project has been discontinued and unspent monies shifted to the City of Aberdeen's proposed Northside Levee project per Flood Authority decision (9/16/2014 meeting). See 9/16/2014 staff memo here.
<ul style="list-style-type: none"> Aberdeen -- Dike Bank of Wishkah North of Highway <p align="center">Project Has Been Discontinued</p>	<ul style="list-style-type: none"> This project has been discontinued and unspent monies shifted to the City of Aberdeen's proposed Northside Levee project per Flood Authority decision (9/16/2014 meeting). See 9/16/2014 staff memo here.
<ul style="list-style-type: none"> Aberdeen -- Market Street Dike (Northside Levee) 	<ul style="list-style-type: none"> Update pending.
<ul style="list-style-type: none"> Aberdeen -- Southside Dike/Levee Certification 	<ul style="list-style-type: none"> Update pending.
<ul style="list-style-type: none"> Chehalis Tribe -- Oxbow Lake Reconnection 	<ul style="list-style-type: none"> Update pending.
<ul style="list-style-type: none"> Chehalis Tribe – Sickman-Ford Overflow Bridge <p align="center">Project is Complete and Finished</p>	<ul style="list-style-type: none"> Project is complete. Click here for Project Photos (Overflow Bridge and State Street Culverts).
<ul style="list-style-type: none"> Cosmopolis -- Mill Creek Dam Improvement 	<ul style="list-style-type: none"> Project schedule has been updated. The budget is 67% complete. For construction in 2016 the fish window for in-water work is assumed to be June 1 to September 30. New schedule is: <ul style="list-style-type: none"> November 2015 to October 2016 -- Pending funding. Task Order 5 "Bidding and Construction. March 2015 to October 2015 -- Pending funding. Task Order 4 "Final Design and Permitting." January 2014 to March 2015 -- Engineer's Report and Long-Lead Permit Application.
<ul style="list-style-type: none"> Grays Harbor County -- Elma-Porter Flood Mitigation 	<ul style="list-style-type: none"> Project has been discontinued due to lack of acceptable cost/benefit.



<p align="center">Project Has Been Discontinued</p>	<ul style="list-style-type: none"> • See Board of County Commissioners decision here. • See news article here. • Approximately \$480,000 in unspent funds will be returned to OFM for reassignment elsewhere.
<ul style="list-style-type: none"> • Grays Harbor County -- Satsop River Floodplain Restoration (Phase I) <p align="center">Project is Complete and Finished</p>	<ul style="list-style-type: none"> • Phase II Project (WA Department of Fish and Wildlife) is proceeding. See number 12 below.
<ul style="list-style-type: none"> • Grays Harbor County -- Wishkah Road Flood Levee <p align="center">Project Status Uncertain</p>	<ul style="list-style-type: none"> • Project status is uncertain. • Board of County Commissioners voted not to use eminent domain to condemn two parcels of land along Wishkah River and remove the county as sponsor of the project. • Read news article here.
<ul style="list-style-type: none"> • Montesano -- Revetment to Protect Montesano Rd, Sewage Treatment Plant and Mary's River Lumber <p align="center">Project is Complete and Finished (Phase I, II)</p>	<ul style="list-style-type: none"> • Phase I (Wastewater Treatment Plant protection dike) has been completed. • Phase II (Mary's River Lumber sheet pile wall) has been completed. • Phase III (potential reopening of relic channel) is pending final value evaluation by WSDOT. • Click here for Project Photos. • Surplus Phase II steel will be offered for bid on January 20, 2015.
<ul style="list-style-type: none"> • WA Department of Fish and Wildlife -- Satsop River Floodplain Restoration (Phase II) 	<ul style="list-style-type: none"> • To date, the following has occurred: <ul style="list-style-type: none"> ○ Completed extensive 2D hydraulic modeling. ○ Developed and analyzed a suite of alternatives. ○ Held two stakeholder meetings. ○ Met individually with key stakeholders. ○ Drafted conceptual designs. • Wetlands delineation, fish survey and cultural resources study will be completed by the end of February 2015 • A round of stakeholder meetings to share preferred



	<p>alternatives will be completed by June 2015.</p> <ul style="list-style-type: none"> A time extension (past July 2015) is being requested to include complete 60 percent design plans, basis of design report and preparation of permitting documents due to an approximately six month delayed start to the project.
PROJECTS IN LEWIS COUNTY	
<ul style="list-style-type: none"> Chehalis Tribe -- Oxbow Reconnection at RM 78 	<ul style="list-style-type: none"> Update pending.
<ul style="list-style-type: none"> Lewis County -- Adna Levee <p style="text-align: center;">Project is Complete and Finished</p>	<ul style="list-style-type: none"> Click here for Project Photos.
<ul style="list-style-type: none"> Lewis County -- Airport Levee <p style="text-align: center;">Project is Complete and Finished (Phase 1A)</p>	<ul style="list-style-type: none"> Project complete (Phase 1A).
<ul style="list-style-type: none"> Pe Ell -- Wastewater Treatment Plant Flood Prevention Dike <p style="text-align: center;">Project is Complete and Finished</p>	<ul style="list-style-type: none"> The Pe Ell WWTP Flood Prevention Dike Project is complete and finished. View photos here. Project was completed approximately \$105,000 under budget.
<ul style="list-style-type: none"> WA State Conservation Commission – Farm Pads and Evacuation Routes (Phase I) <p style="text-align: center;">Project is Complete and Finished</p>	<ul style="list-style-type: none"> Click here for Project Photos.
PROJECTS IN THURSTON COUNTY	
<ul style="list-style-type: none"> Bucoda -- Levee <p style="text-align: center;">Project is Complete and Finished</p>	<ul style="list-style-type: none"> Click here for Project Photos. Project was completed \$37,601 under budget.
<ul style="list-style-type: none"> Chehalis Tribe -- Allen Creek Restoration 	<ul style="list-style-type: none"> Update pending.
<ul style="list-style-type: none"> Chehalis Tribe – Flood Gage Station <p style="text-align: center;">Project is Complete and Finished</p>	<ul style="list-style-type: none"> Click here for USGS location map.
OTHER BASIN-WIDE PROJECTS	
<ul style="list-style-type: none"> TBD -- Basin-wide Aquatic Species Plan 	<ul style="list-style-type: none"> Update pending.
<ul style="list-style-type: none"> WA State Conservation Commission – Farm Pads and Evacuation Routes (Phase II) 	<ul style="list-style-type: none"> Permits have been secured for 11 additional pads in Lewis County.



	<ul style="list-style-type: none"> • 3 of the 11 pads have been constructed (Nelson, Howell, Wood). • 1 additional pad has been constructed but needs to wait until spring to complete fencing and put rock on top (Forth). • 7 remaining pads will be constructed spring or early summer 2015 (Dolowy, Lieferman, Balmelli, Hamilton, Gregory, Larson, Peroni). • Constructed and functioning pads protect 1500+ animals (\$2.2M value) and 20 major pieces of farm machinery (\$800K value).
<ul style="list-style-type: none"> • WA Department of Natural Resources – Geomorphic Analysis (see pg. 8) 	<ul style="list-style-type: none"> • Update pending.