

Contact:

Scott Boettcher, Staff
 Chehalis River Basin Flood Authority
 360/480-6600
 scottb@sbgh-partners.com

**Last Updated:**

October 19, 2016

PROJECT NAME (and Website)	I. FUNDING			II. PREPARATION				III. 2015-17 IMPLEMENTATION				
	Budget	Spent		Financial Tracking	Agreement	Start	Sign	Study	Prelim Eng/Des	Final Eng/Des	Permit	Const
Aberdeen -- Fry Creek Restoration	\$ 150,000	\$ -	0%	here	16-2030	5/11/2016	Sign					
Aberdeen -- North Shore Levee	\$ 988,000	\$ 275,860	28%	here	15-1527	2/23/2016	Sign					
Aberdeen -- Southside Levee	\$ 15,863	\$ 14,277	90%	here	15-1551	11/12/2015	Sign					
Bucoda -- Flood Openings (CleanSpace)	\$ 109,854	\$ 52,251	48%	here	15-1030	2/24/2015	n/a					1
Bucoda -- Flood Openings (McCann)	\$ 1,672	\$ -	0%	here	15-1031	2/20/2015	n/a					2
Bucoda -- Main Street Regrade	\$ 3,100,000	\$ 99,356	3%	here	15-1525	9/25/2015	Sign			3		
Centralia -- China Creek	\$ 1,100,000	\$ -	0%	here	15-1524	11/3/2015	Sign					4
Chehalis -- Dillenbaugh Creek Study	\$ 110,000	\$ -	0%	here	16-2031	5/20/2016	Sign					
Chehalis-Centralia Airport Pump	\$ 796,000	\$ 201,700	25%	here	15-1523	10/6/2015	Sign					4
Cosmopolis -- Mill Creek	\$ 3,432,000	\$ 227,239	7%	here	15-1510	9/18/2015	Sign					4
Elma -- WWTP Outfall Stabilization	\$ 367,900	\$ 46,067	13%	here	15-1516	9/25/2015	Sign					4
GHC -- Wishkah Road Flood Levee	\$ 650,000	\$ 230,360	35%	here	16-1187	3/3/2016	Sign					
GHC -- Wishkah Road Flood Study	\$ 500,000	\$ -	0%	here	15-1596	3/1/2016	Sign					
Lewis County CD -- Boistfort Valley Water	\$ 332,350	\$ 22,090	7%	here	15-1526	3/28/2016	[Sign]					
Montesano -- WWTP Protection Study	\$ 137,000	\$ 21,542	16%	here	15-1529	9/2/2015	Sign					
Napavine -- Kirkland Road Study	\$ 40,000	\$ 10,499	26%	here	15-1530	11/18/2016	Sign					
Oakville -- Flood Relief Study	\$ 55,000	\$ -	0%	here	16-2032	5/5/2016	Sign					
WCC -- Farm Pads & Evacuation Routes	\$ 500,000	\$ -	0%	here	15-1509	11/25/2015	n/a					
WDFW -- Lower Satsop Relic Channel	\$ 150,000	\$ -	0%	here	16-2182	8/19/2016	[Sign]					4
	\$12,535,639	\$ 1,201,240	10%	100%	100%	100%	94%					

Key Flood Authority Websites	
Local Projects Information Center -->	here
Interactive Map -->	here
Local Projects Expenditures -->	here
Past/Present Local Projects -->	here

Legend
N/A
Not Started
Underway
Finished

Notes
1 -- Installed 6/9 openings. Remaining 3 to be installed early Nov.
2 -- Installed 1/1 openings.
3 -- Project to close, some \$ to feasibility study, ~\$2.gM returned.
4 -- Confirmed need to carry forward some 2015-17 funds.