

	Project	Start	End	Obligated	Spent	Unspent	Spent	Unspent
4	Bucoda -- Flood Openings (CleanSpace)	2/24/2015	2/16/2017	\$ 96,557	\$ 96,557	\$ -	100%	0%
5	Bucoda -- Flood Openings (McCann)	2/20/2015	2/17/2017	\$ 255	\$ 255	\$ -	100%	0%
6	Bucoda -- Main Street Regrade (BNSF ROW Evacuation Route)	9/25/2015	7/12/2017	\$ 118,117	\$ 118,117	\$ -	100%	0%
8	Chehalis -- Dillenbaugh Creek Study	5/20/2016	5/4/2017	\$ 109,000	\$ 109,000	\$ -	100%	0%
9	Chehalis -- Flood Hazard Reduction Master Plan and Storage	6/12/2017	8/2/2017	\$ 25,000	\$ 25,000	\$ -	100%	0%
10	Chehalis -- WWTP Demo	11/3/2016	5/26/2017	\$ 12,479	\$ 12,479	\$ -	100%	0%
19	Lewis County (Flood Authority) -- Gages Inventory	2/6/2017	6/30/2017	\$ 97,810	\$ 97,810	\$ -	100%	0%
20	Lewis County (Flood Authority) -- Replace NWS Gages	5/16/2017	6/30/2017	\$ 61,595	\$ 61,595	\$ -	100%	0%
21	Lewis County (Flood Authority) -- Replace Transmitters (Ver 2.0)	6/26/2017	6/30/2017	\$ 22,245	\$ 22,245	\$ -	100%	0%
32	WDFW -- Lower Satsop Design	11/9/2015	6/30/2018	\$ 134,949	\$ 134,949	\$ -	100%	0%
18	Lewis County -- Airport Road Structure Demolition	5/12/2017	6/30/2017	\$ 129,000	\$ 128,669	\$ 331	100%	0%
2	Aberdeen -- North Shore Levee	2/23/2016	9/30/2017	\$ 988,000	\$ 934,152	\$ 53,848	95%	5%
24	Montesano -- West McBryde Culvert Replacement	10/31/2016	6/30/2017	\$ 113,755	\$ 102,380	\$ 11,375	90%	10%
11	Chehalis-Centralia Airport Pump	10/6/2015	9/29/2017	\$ 1,146,000	\$ 1,021,500	\$ 124,500	89%	11%
27	Oakville -- Flood Relief Study	5/5/2016	9/30/2017	\$ 55,000	\$ 47,511	\$ 7,489	86%	14%
16	GHC -- Wishkah Road Flood Study	3/1/2016	6/30/2018	\$ 360,147	\$ 303,109	\$ 57,038	84%	16%
23	Lewis County CD -- Boistfort Valley Water	3/28/2016	12/31/2017	\$ 307,350	\$ 255,436	\$ 51,914	83%	17%
13	Elma -- WWTP Outfall Stabilization	9/25/2016	6/30/2018	\$ 367,900	\$ 292,459	\$ 75,441	79%	21%
3	Aberdeen -- Southside Levee	11/12/2015	9/30/2017	\$ 37,463	\$ 29,235	\$ 8,228	78%	22%
25	Montesano -- WWTP Protection Study	9/25/2015	9/30/2017	\$ 193,252	\$ 147,050	\$ 46,202	76%	24%
26	Napavine -- Kirkland Road Study	11/18/2015	9/30/2017	\$ 40,000	\$ 26,481	\$ 13,519	66%	34%
17	Hoquiam -- Raymer Street Pump Station	10/27/2016	3/1/2018	\$ 1,300,000	\$ 707,504	\$ 592,496	54%	46%
15	GHC -- Wishkah Road Flood Levee	3/3/2016	3/31/2018	\$ 5,700,000	\$ 2,922,694	\$ 2,777,306	51%	49%
30	WCSSF -- Habitat Work Schedule Pilot Project	11/4/2016	12/31/2017	\$ 85,000	\$ 40,916	\$ 44,084	48%	52%
12	Cosmopolis -- Mill Creek	9/18/2015	3/31/2018	\$ 3,632,000	\$ 1,741,565	\$ 1,890,435	48%	52%
7	Centralia -- China Creek	11/3/2015	3/31/2019	\$ 203,000	\$ 91,024	\$ 111,976	45%	55%
29	Thurston County -- Home Elevations Pilot	2/16/2017	9/30/2017	\$ 300,000	\$ 126,149	\$ 173,851	42%	58%
1	Aberdeen -- Fry Creek Restoration	5/11/2016	6/30/2018	\$ 420,000	\$ 125,100	\$ 294,900	30%	70%
28	Thurston CD -- Innovative Farm Pads	11/17/2016	6/30/2018	\$ 15,000	\$ 3,143	\$ 11,857	21%	79%
31	WCC -- Farm Pads & Evacuation Routes	11/25/2015	12/31/2017	\$ 413,000	\$ 56,085	\$ 356,915	14%	86%
14	Grays Harbor CD -- LiDAR Coordination	3/17/2017	6/30/2017	\$ -	\$ -	\$ -	0%	100%
22	Lewis County (Flood Authority) -- USGS Gage Datums	9/11/2017	9/30/2018	\$ 17,100	\$ -	\$ 17,100	0%	100%
33	WDFW -- Lower Satsop Relic Channel	11/9/2015	6/30/2018	\$ -	\$ -	\$ -	0%	100%
				\$ 16,500,974	\$ 9,780,168	\$ 6,720,805	59%	41%

Q4 -- Completed Under Budget	Savings
24 Montesano -- West McBryde Culvert Replacement	\$ 6,710
13 Elma -- WWTP Outfall Stabilization	\$ 50,000
25 Montesano -- WWTP Protection Study	\$ 12,284
	\$ 68,994

Q4 -- Complete Now (14 projects out of 33)
 Q4 -- Complete Next Month (21 projects out of 33)
 Local Projects Information Center: [here](#)